Pre-Start-up Approval Form



D - 1 -			Clara Nb.a.					
Date:			Store Number:					
Store Name:			Chahai		7:			
City:			State:		Zip:			
Requested Start-Up Date: Flō Energy Solutions requires (10) business days from th			Serial Number:	orm is receive	Unit Ta	_	a tachn	ician
		for technician arrives on-site and all install	start-up. ation items are not co	mplete, the o				
the service call and re-schedule the start-up. GENERAL FLŌ UNIT INSTALLATION							NO	N/A
1.	Is a gasket installed between unit base and roof curb?							
2.	Is the Flō unit mounted and level?							
3.	Is a p-trap(s) installed on the unit? NOTE 1: Flō will install a short p-trap(s) at start-up if one hasn't been installed already. NOTE 2: Flō will not install p-traps on interior units.							
ELEC	TRICAL CON	NECTIONS						
4.	Is the permanent high voltage wiring connected?							
5.	Does the building have: Permanent Power Temporary Power Generator Power							
6.	Is the breaker in the store's main electrical panel in the 'ON' position?							
7.	Is 'OK' displayed on the digital phase monitor?							
NAT	URAL OR PRO	OPANE GAS CONNECTIONS (IF APPLI	CABLE)					1
8.	Is the gas piping connected to the unit?							
9.	Is the gas supplied to the unit within ranges below?							
	Ensure Pressure drop does not take you below the minimum range. Natural Gas Inlet Pressure Range 6 – 10.5 "WC WC Propane Gas Inlet Pressure Range 11 – 13 "WC							
HEA		REPARATION (IF APPLICABLE)						
10.	Is the heat reclaim piping connected to the unit's coil and pressurized?							
11.	Is the heat reclaim pipe chase sealed with an approved sealant based on local code?							
12.	Is the drain pan and surrounding area clean and free from debris?							
13.	Is the control wired to the rack controller?							
FIEL	D INSTALLED	INPUTS (LVTB = Low Voltage Termina	al Block)				-	
14.	Is the supply	air sensor mounted and terminated at th	ne LVTB?					
		ric diffuser, install the SAT on opposite side of th I ductwork, install the SAT sensor no less than 10		possible.				
15.	Is the space t	emperature sensor installed and termina	ated at the LVTB?					

EXTERNAL 6-17MAR2023

Pre-Start-up Approval Form



16.	Is the humidity/dewpoint sensor installed and terminated at the LV								
17.	Is the CO2 sensor installed and terminated at the LVTB?								
18.	Is the smoke detector installed and terminated at the LVTB?								
SITE INSTALLATION OUTSIDE OF FLŌ UNIT									
19.	Is the duct work connected to the Flō unit and is it free of restriction	ns?							
20.	Are the RH and Space Temperature sensors mounted outside of the								
21.	If the RH and Space Temperature sensors are wall mounted, are the sensors?								
WATER SOURCE PREPARATION (IF APPLICABLE)									
22.	Are the pumps operational?								
23.	Does the Flō unit have water/glycol flow?								
24.	Does the Flō unit have the required GPM per the Flō submittal?								
25.	How is the pump setup to provide the Flō unit with water/glycol? On Demand Flow Pump Constant Flow Pump								
26.	If the pump setup uses a <i>On Demand Flow Pump</i> , is the pump skid enable wire landed in the Flō unit per Flō submittal?								
27.	If multiple water source units are on-site, are pressure transducers adequate GPM across all units?								
28.									
29.	Did you install the water flow switch or switches?								
30.	Did you install any other water valves or flow sensors identified on t	the Flō submittal?							
NOTES (INCLUDE DETAILS ON ANY "NO" SELECTIONS ON THE FORM ABOVE)									
Con	tractor Company:	Phone Number:							
Site	Contact Name:	Signature:							
Email this completed form to: ATTN: Flō Project Coordinator									
Fmail: customersupport@systemsflo.com Technical Support: (888) 598-1198 Opt 1									

EXTERNAL 6-17MAR2023