



Field Start-Up Report

SU-FOR-04

Title: Start-Up Audit Form No Condenser (6-70 Ton)

Date:			
Store Name:		Store Number:	
Store Address:			
Serial Number:		Unit Tag:	

If you require Technical Support during your start-up, call 888-598-1198 Opt. 1

Images of issues need to be sent to startup@systemsflo.com. Log all issues/errors found in section 22 of this form.

IMPORTANT: Turn off and tag out main breaker in electrical panel before proceeding with the start-up.

SECTION 1: EXTERIOR UNIT PREPARATION

	YES	NO	N/A
Is the unit free of damage, paint blemishes, or missing screws? <i>Photograph any damage, and add notes of the nature of this damage to section 20.</i>			
Are the roof seams and roof corners sealed with sealant? <i>Apply sealant if required.</i>			
Is the unit level and does the drain pan drain towards the p-trap?			
Is the Outdoor Air Hood (OAH) open and properly fastened to the unit? <i>Open the OAH if it wasn't opened when you arrived.</i>			
Is the birdscreen installed and free of obstructions?			
Did you remove the shipping screw from the barometric relief damper(s) and does the relief damper move freely?			
Are the p-trap(s) are permanently attached to the unit using the proper adhesive? <i>If a p-trap is not installed, assemble, and install a p-trap per FLō specification.</i>			
Are all door hinges/handles installed and do the inner door frames have weather seals?			

SECTION 2: DAMPER ASSEMBLY PREPARATION

	YES	NO	N/A
Are all actuators securely fastened to dampers?			
Check damper positions when the unit is turned off. Is OAD 100% closed, is RAD 100% open?			

SECTION 3: FILTER PREPARATION

	YES	NO
Are all filters installed correctly (arrows pointing towards the coil cabinet)?		
Do all filters move freely in the filter rack?		
Are the filters clean?		



Field Start-Up Report

SU-FOR-04

Title:

Start-Up Audit Form No Condenser (6-70 Ton)

SECTION 4: COIL(S) PREPARATION

What type of heat recovery is in the Flō unit?	Reclaim	No Recovery		
		YES	NO	N/A
Is the e-fin coil coating (including capillary lines) free of any chipping or lack of coverage? <i>Photograph any e-fin coating issues and submit the images to startup@systemsflo.com.</i>				
Are all lines insulated? <i>Note any lines not insulated in section 20 of this form.</i>				
Is the PVC or copper tubing from the upper to lower drain pan installed and secured about ½" to 1" above the bottom of the pan?				
Is the drain pan properly sealed with caulking along the edges?				
Is the drain pan float switch properly installed and secure?				
Is the supply fan mesh installed and properly secured?				
RECLAIM COIL (IF APPLICABLE)		YES	NO	N/A
If the unit has heat reclaim, are the piping connections installed?				
If the unit has heat reclaim, is the pipe chase sealed and clean?				
If the unit has heat reclaim, are the reclaim temp sensors mounted to the pipe and insulated?				
HYDRONIC HEATING COIL (IF APPLICABLE)		YES	NO	N/A
Are the hydronic heat water pipes connected and open?				
Are the hydronic heat water pipes free of leaks?				
Are the hydronic heat water temp sensors mounted and insulated?				
Are the hydronic heat water pipes insulated?				
CHILLED WATER COIL (IF APPLICABLE)		YES	NO	N/A
Are the chilled water pipes connected and open?				
Are the chilled water pipes free of leaks?				
Are the chilled water temp sensors mounted and insulated?				
Are the chilled water pipes insulated?				



Field Start-Up Report

SU-FOR-04

Title:

Start-Up Audit Form No Condenser (6-70 Ton)

SECTION 5: SUPPLY CABINET PREPARATION

	YES	NO	N/A
Did you take a photo of the supply fan motor(s) nameplate?			
Are all wires properly wired and secured, including inside the supply fan motor conduit box?			
Are the supply fan motor connectors sized appropriately to the wire gauge?			
Is the supply fan wheel(s) tight on the shaft of the motor?			
Does the supply fan(s) move freely (not wobbling or rubbing)?			
Are the supply fan(s) vent plugs opened, and are the plugs hanging?			
Are the wire grommets properly secured to the bottom of the VFD drive(s)?			
Is the VFD wired correctly, and did you ensure that the grounding wire is installed directly from the VFD to the supply fan conduit box grounding lug?			
Are the heat exchangers and/or heat strips clean with no debris in the compartment?			

SECTION 6: ELECTRICAL PREPARATION

	YES	NO	N/A
In all cabinets, did you check all wiring, wiring harnesses, fuses, transformers, terminal blocks, contactors, etc., to ensure they are secure?			
WARNING: If receiving zero to ground ohms on ground, check for loose screws or wire ends that can drop behind relays, controllers, terminal blocks, etc.			
Did you Ohm out main terminal blocks to make sure that the unit is not grounded on any of the main three legs of power?			
Did you Ohm out main terminal block with disconnect lines connected to ensure no terminals are shorted to the unit and some resistance is found between phases?			

SECTION 7: HEATING PREPARATION

What type of heating is in the FLō unit?	Natural Gas		Propane		Electric		Hydronic		None	
Record gas static inlet pressure upstream of the gas valve						"WC				
							YES	NO	N/A	
Is the unit free from leaks at the gas pipe fittings and connections?										



Field Start-Up Report

SU-FOR-04

Title: Start-Up Audit Form No Condenser (6-70 Ton)

SECTION 8: CONTROLS PREPARATION

	YES	NO	N/A
Is the controller power wiring wired correctly?			
If applicable, did you check/ohm LVTB wiring and check for the green ground wire to negative terminals?			
Are the smoke detector(s) wired? <i>Flō's start-up tech must not terminate smoke detectors to the LVTB. If the smoke detector(s) are not wired, call 888-598-1198 Opt.1 to report findings.</i>			
Did you check the wiring to the controller(s) and board(s) to ensure they are wired to the correct points?			

SECTION 9: ALL CABINETS PREPARATION

	YES	NO
Did you check and remove all trash and debris from cabinet areas?		
Did you check in and behind the drain pan for debris?		
Did you check all wiring inside of cabinet to ensure it is secure, insulated or shielded from slicing or pinch points where needed?		
Did you check all wiring inside of cabinet to ensure that it is neat in appearance?		
Did you input all errors found and corrected during preparation section into error section on test sheet?		

IMPORTANT: Now energize the unit before starting section 12.

SECTION 10: ELECTRICAL POWERED

Use Personal Protective Equipment (PPE) and all safety precautions when recording the voltages and amperage.

Record Supply Line Voltage between supply legs			L1 TO L2 (VAC)	L1 TO L3 (VAC)	L2 TO L3 (VAC)
DPM SETTINGS	LINE VOLTAGE	OVER/UNDER %	TRIP DELAY	RESTART DELAY	PHASE IMBALANCE
<i>Recommended Settings</i>	<i>Voltage Selected Must Be Set To Nameplate</i>	10%	5-Seconds	2-Minutes	5%



Field Start-Up Report

SU-FOR-04

Title: Start-Up Audit Form No Condenser (6-70 Ton)

SECTION 11: SUPPLY FAN POWERED

	YES	NO
Using the unit specific Supply Fan VFD parameters sheet provided in the start-up package provided by FLō, did you check and update the VFD parameters to match FLō's sheet?		
After the parameters were set, did you place the VFD in local mode and press start/run?		
Did you ensure that the supply fan(s) run in the correct direction and that the wheel is not hitting the plenum with the supply fan door off?		
Did you press stop on the VFD and place VFD control back in remote/auto?		
Did you replace the supply fan(s) access panel and check all the bolts for stripping?		

SECTION 12: CONTROLS POWERED

	YES	NO	N/A		
Did you upload the controls program, setpoint files and firmware update to the unit's controller using the FLō provided upload guide?					
Did you verify that the unit's controller date and time are set correctly to the local time zone?					
Did you set the clogged filter switch for proper operation and verify that it will not generate nuisance alarms?					
Using a cold spray or rub test, did you observe a change on the displayed value of Return Air Temp Sensor?					
	CONTROLLER READINGS	MEASURED READINGS	OFFSET APPLIED	PASS	N/A
Space Temp Sensor 1					
Space Temp Sensor 2					
Space Humidity/Dewpoint Sensor 1					
Space Humidity/Dewpoint sensor 2					
Outdoor Air Temp Sensor					
Outdoor Humidity Sensor					
	CONTROLLER READING			CONTROLLER READING	
Supply Air Temp Sensor		Return Air Temp Sensor			
Reclaim Temp Sensor 1		Reheat/Reclaim Temp Sensor 2			
Space CO2 Sensor 1		Space CO2 Sensor 2			

SECTION 13: ALL CABINETS POWERED

	YES	NO
Did you check and remove all trash and debris from cabinet areas?		
Did you input all errors found and corrected during powered section into error section on test sheet?		



Field Start-Up Report

SU-FOR-04

Title:

Start-Up Audit Form No Condenser (6-70 Ton)

SECTION 14: SUPPLY FAN VALIDATION

Supply Fan 1 VFD Frequency		N/A	Supply Fan 2 VFD Frequency		N/A	
					YES	NO
Observe the unit while the supply fan is running with the supply fan door closed and all cabinet doors closed. Is the unit free of air leaks, whistling, knocking, unreasonably loud supply fan, etc?						
SUPPLY FAN(S) AMPS			T1 FROM VFD	T2 FROM VFD	T3 FROM VFD	
Supply Fan 1						
Supply Fan 2						

SECTION 15: DAMPER VALIDATION

	YES	NO	N/A
Did you prop open the damper cabinet door and turn on the "Damper Test Mode"			
Set all dampers to 0%, verify that all dampers moved to 0%. Did the dampers move to 0% and are there no gaps? Readjust the dampers if any gaps occur.			
Set OAD to 100%, verify that the OAD moved to 100% open. Did the OAD open to 100%?			
Set RAD to 100%, verify that the RAD moved to 100% open. Did the RAD open to 100%?			
Set BAD to 100%, verify that the BAD moved to 100% open. Did the BAD open to 100%?			
Did you turn off the Damper Test Mode and close the damper cabinet door?			

SECTION 16: HEATING VALIDATION

<i>Natural Gas:</i> Inlet Pressure: 6.0" – 10.5" WC Low/Hi Fire: 1.75"/3.5" WC (+/-10%)				<i>Propane:</i> Inlet Pressure: 11.0" – 13.0" WC Low/Hi Fire: 5.25"/10.5" WC (+/-10%)						
							YES	NO	N/A	
For units equipped with natural gas or propane, did you allow all heating stages to run for at least 5 minutes to burn off any residue remains in the heat exchanger?										
GAS VALVE	MGV1	MGV2	MGV3	MGV4	MGV5	MGV6	MGV7	MGV8		
Low Fire										
High Fire										
Record gas full burn inlet pressure upstream of the gas valve					"WC					
ELECTRIC HEAT	CONT 1	CONT 2	CONT 3	CONT 4	CONT 5	CONT 6	CONT 7	CONT 8		
Amperage										



Field Start-Up Report

SU-FOR-04

Title:

Start-Up Audit Form No Condenser (6-70 Ton)

HYDRONIC HEAT (DISPLAYED CONTROLLER READINGS)	ENTERING TEMP	LEAVING TEMP	N/A
Hydronic Heat Temp Sensor – Prior To Running A Mode			
Hydronic Heat Temp Sensor – During A Heating Mode			
HEAT RECLAIM (IF APPLICABLE)	YES	NO	N/A
Is heat reclaim operational?			

SECTION 17: COOLING VALIDATION

CHILLED WATER COIL (DISPLAYED CONTROLLER READINGS)	ENTERING TEMP	LEAVING TEMP	N/A
Chilled Water Coil Temp Sensor – Prior To Running A Mode			
Chilled Water Coil Temp Sensor – During A Cooling Mode			

SECTION 18: SAFETIES VALIDATION

	YES	NO	N/A
While the supply fan is running, did you lift-up the drain pan float switch and did the fan ramp/shut down within a minute?			

SECTION 19: WRAP UP

	YES	NO	N/A
Did you ensure that the factory installed smoke detector jumper has been removed? <i>Flō to advise during the checkout if the jumper is approved to be left in the unit.</i>			
Are the gas valve covers positioned over the gas valves?			
Did you power down the unit for 5 minutes and then power it back up (this will clear any overrides entered during the start-up process)?			
Did you check for and resolve any active alarms in the unit? <i>Note any active alarms that could not be cleared in section 22 of this form.</i>			
Did you do a final check of the unit for any trash or tools left in the unit?			

TAKE THE FOLLOWING IMAGES

Unit nameplate		Outdoor air hood installation	
All sides of the unit with doors closed		Supply Fan Motor Nameplate	
Supply temp sensor showing location		Humidity/dewpoint sensor(s) showing location	
Space temp sensor(s) showing location		Inside of each compartment in the unit	
Insulated reclaim sensor		LVTB field connections (Close Up)	
Controller(s) alarm status screen(s)		Controller(s) main menu showing time & date	
Controller(s) network info screen(s)		Controller information screen (i-Controller 2.0)	



Field Start-Up Report

SU-FOR-04

Title:

Start-Up Audit Form No Condenser (6-70 Ton)

Submit all images in section 19 and either the digital copy of your completed form or images of your completed form to startup@systemsflo.com before calling into your checkout appointment.

Call into the FLō start-up checkout appointment line (888-598-1198 Opt. 2) when you are done the start-up and have submitted all images

SECTION 20: START-UP TECHNICIAN NOTES

SECTION 21: SITE DEPARTURE

Before departing site, you must call the FLō checkout line (888-598-1198 Opt. 2) at or around your scheduled checkout time. If you do not have a checkout scheduled, call your FLō Coordinator.

Technician Company

Technician Phone

Technician Name

Check Out Code

